OM	RON		Paint	Shop Instruction	on System	m	OEP-TH Project Engineering (PED)≰)
ID	Task Name	Duration	Start	Finish	% Complete	November 2011	December 2011 04 Dec '11
1	All Project Progress	43 days?	Thu 20/10/11	Mon 19/12/11	48%	The second will be sent with the second will be set with the second will be second with the second will be set with the second will be second with the second wi	* 4
2	Flooding effect period estimation	30 days	Mon 24/10/11	Fri 02/12/11	53%		02/12
3	Paint Shop Instruction System	43 days	Thu 20/10/11	Mon 19/12/11	60%	-	-
60	Monitoring System(Client)	26 days?	Mon 14/11/11	Mon 19/12/11	9%		
68	WBS monitoring System	26 days?	Mon 14/11/11	Mon 19/12/11	13%		
69	Ordering process	6 days	Mon 14/11/11	Mon 21/11/11	50%	▼	
70	Touch Screen and P/S	6 days	Mon 14/11/11	Mon 21/11/11	50%		05/12 EE 05/12
71	Design	8 days	Mon 14/11/11	Wed 23/11/11	30%	▼	
72	Hardware portion	6 days	Mon 14/11/11	Mon 21/11/11	50%	▼	
73	Control cabinet drawing design preparing	4 days	Mon 14/11/11	Thu 17/11/11	75%	17711	
74	Drawing for approval	2 days	Fri 18/11/11	Mon 21/11/11	0%	21/11	
75	Software portion	4 days	Fri 18/11/11	Wed 23/11/11	0%	▼	
76	Screen Layout design	2 days	Fri 18/11/11	Mon 21/11/11	0%	21/11	
77	Screen Layout for approval	2 days	Tue 22/11/11	Wed 23/11/11	0%	23/11	
78	Development	16 days	Tue 22/11/11	Tue 13/12/11	0%		
79	Hardware Portion	10 days	Tue 22/11/11	Mon 05/12/11	0%		
80	Control cabinet and support fabrication	10 days	Tue 22/11/11	Mon 05/12/11	0%	EROBERSENSENSENSENSENSENSENSENSENSENSENSENSENS	05/12
81	Touch Screen and P/S mounting and wiring	1 day	Mon 05/12/11	Mon 05/12/11	0%		05/12
82	Software portion	8 days	Thu 24/11/11	Mon 05/12/11	0%		
83	Screen creation	8 days	Thu 24/11/11	Mon 05/12/11	0%	538045 B18388911	05/12
84	Intregatation testing with PLC and Server	4 days	Tue 06/12/11	Fri 09/12/11	0%		BBBBBBBB 09/12
85	FAT with IMCT at Omron office	2 days	Mon 12/12/11	Tue 13/12/11	0%		13/12
86	Delivery	4 days?	Wed 14/12/11	Mon 19/12/11	0%		
87	Commissioning on site	3 days	Wed 14/12/11	Fri 16/12/11	0%		16/12
88	Document preparing	3 days	Wed 14/12/11	Fri 16/12/11	0%		16/12
89	Documentation delivery	1 day?	Mon 19/12/11	Mon 19/12/11	0%		19.
Task		C-114	Summa Project	Summary		Deadline Decision Required Cooperating with Customer	
				al Tasks		Unexpected Event	
	Milestone		Externa	al Milestone		Improvement and Research	
CDM/IMCT Rev.03							